

12:8:1 RigMaster Installation Check List		
Date Inspected	RigMaster Model No.	RigMaster Serial No.
Vehicle Make/Model/Year	RigMaster Engine Model No.	RigMaster Engine Serial No.
Installing/Certifying Dealers Name	Inspecting Technician	Invoice No
In-Service Date	APU Hours Reading	Owners Name
Owners Phone Number	Owners Address	Owners Signature
RigMaster Unit		Comments
Make sure the RigMaster is straight with the truck's frame.	<input type="checkbox"/>	
Keep 2 ½ inches on the right side of the RigMaster for air flow. Note: You will need room to attach the a/c quick connect to the two charge port fittings.	<input type="checkbox"/>	
Cables/Hoses		
Make sure all hoses are secure using tie cables.	<input type="checkbox"/>	
Make sure that the coolant/fuel hoses are not pinched when using the tie cables.	<input type="checkbox"/>	
Make sure there is loom around the cables/hoses that might have a chance to rub on the truck's frame or brackets.	<input type="checkbox"/>	
Muffler Assembly		
If the muffler tail pipe is located under the bunk then additional piping must be added to avoid exhaust entering the cab.	<input type="checkbox"/>	
HVAC Box/Control Panel		
Make sure all ground wires are secured to the HVAC box.	<input type="checkbox"/>	
Make sure a grommet or loom is used to protect the cables/hoses where they pass through the vehicles floor.	<input type="checkbox"/>	
Make sure the holes drilled through the floor are sealed. Note: Add sealant to the out side of the bunk & inside the cab. This will keep moisture from entering the cab.	<input type="checkbox"/>	
Make sure that the control panel is not placed in a location that the vent is blowing air directly at the controller. Note: If the vent is blowing air directly towards the controller a false temperature reading will displayed.	<input type="checkbox"/>	
Start-Up Procedures		
Start the RigMaster. Note: Check oil & coolant level first	<input type="checkbox"/>	
Check for heat and air conditioning in the bunk.	<input type="checkbox"/>	
Check for 120 volt power at the block heater outlet.	<input type="checkbox"/>	
Check for 120 volt power at the bunks outlet.	<input type="checkbox"/>	
See that the charging system is charging the batteries.	<input type="checkbox"/>	
Check for any leaks as in coolant and engine oil.	<input type="checkbox"/>	

Register this RigMaster Installation Check List at www.rigmasterpower.com/login